

School District of Clay County Certificate of Substantial Completion

Having completed all requirements as outlined within the project specifications and drawings, I certify that the project listed below is substantially completed and has been constructed in accordance with said documents.

Project Title: **ARGYLE ELEMENTARY (SCHOOL "U")**
School: **ARGYLE ELEMENTARY (SCHOOL "U")**
SDCC Project Number: **C-9-01/02**
OEFIS Project Number: **310012001**
Project Architect: **McCULLAR & BOATRIGHT ARCHITECTS, P.A.**
Project Contractor: **THOMAS MAY CONSTRUCTION COMPANY**
Date of Substantial Completion: **20 JULY 2005**

Signature: Contractor

Date: _____



Signature: Project Architect

Date: 12-20-05



Signature: SDCC Project Manager

Date: 12-20-05



McCullar & Boatright Architects, P.A.
1543 Kingsley Avenue, #15, Orange Park, Florida 32073
904-264-3433 FL: AA3145 Fax: 904-264-8462

PROJECT NO. : C-692
PROJECT NAME : Argyle Elementary (School "U")

FROM : Brian Boatright **DATE : 2 December 2005**
TO : Sandy Grant
Clay County School District

REGARDING : Revised Substantial Completion Date

The substantial completion set in Change Order No. 11 is incorrect. The correct date of substantial completion is the 20 July 2005.

The request for substantial completion inspection came on 20 July 2005 and the actual inspection was performed on 26 July 2005 solely due to conflicts in my schedule and that of the engineers. The contractor's request for inspection stopped the construction time clock on the 20th, and the subsequent inspection confirmed that they were substantially complete.

In order to avoid levying liquidated damages for the delay in inspection, the substantial completion date must be revised to 20 July 2005.