

SCHOOL BOARD OF CLAY COUNTY
CHANGE ORDER NO. 8

SDCC PROJECT NAME: Fleming Island High School AICE Testing Facility

SDCC PROJECT NO: C-1-17/18

The Owner authorized the Contractor to make the following change(s) in the contract dated **November 2, 2017 and Amendment 1 dated April 5, 2018.**

ORIGINAL CONTRACT AMOUNT: \$ 1,082,636.00
REVISED CONTRACT AMOUNT BY PREVIOUS CHANGE ORDER(S): \$ 1,098,124.22

Change(s) and reason(s) for this Change Order: Project Closeout. See attached for changes.

Additional Time needed for this Change Order is **Fifty-four (54)** calendar days. Contract Substantial Completion date is **February 14, 2019.** Final Completion date is **March 16, 2019.**


For these changes: Add to Deduct from the Contract in accordance with the conditions of the Contract the sum of: **Twenty-Eight Thousand Three Hundred Three Dollars and 20/cents.**

CURRENT CONTRACT AMOUNT:	<u>\$1,098,124.22</u>
ADDITION TO CONTRACT:	<u>\$28,303.20</u>
DEDUCTION TO CONTRACT:	<u>\$0.00</u>
REVISED CONTRACT AMOUNT:	<u>\$1,126,427.42</u>

ARCHITECT/ENGINEER CERTIFICATION: In my considered professional opinion, as Project Architect/Engineer, the prices quoted in this Change Order are both fair and reasonable and in the proper ratio to the cost of the original work contract under benefit of competitive bidding.

Signature:  Date: 5-3-2019
Architect

By execution of this Change Order, the Contractor acknowledges that all issues related to compensation and time have been resolved and payment recited herein is full compensation for the work identified in this Change Order.

ACCEPTED: Signature:  Date: 5/3/19
Contractor

Signature:  Date: 13 May 19
SDCC Project Manager

APPROVED: Signature: _____ Date: _____
School Board Chairman

**SCHOOL BOARD OF CLAY COUNTY
CHANGE ORDER #8**

SBCC PROJECT NAME: Fleming Island High School AICE Testing Facility

SBCC PROJECT NUMBER: C-1-17/18

Additional Information:

- | | | |
|----|--|-------------|
| 1. | General condition costs for site work delays due to weather and unknown underground conflicts and adjustment for reprocurement of the masonry subcontractor. | \$28,303.20 |
|----|--|-------------|

Total Change Order Amount: \$28,303.20

Addition of Fifty-four (54) days to the Contract to complete the work.