

**SCHOOL DISTRICT OF CLAY COUNTY**  
**CHANGE ORDER NO. 2**

SDCC PROJECT NAME: Clay High School Buildings 1, 2, & 3 Electric Panels Replacement

SDCC PROJECT NO: C-20-09/10

The Owner authorized the Contractor to make the following change(s) in the contract dated March 18, 2010.

ORIGINAL CONTRACT AMOUNT: \$ 94,970.00  
REVISED CONTRACT AMOUNT BY PREVIOUS CHANGE ORDER(S): \$ 95,804.51


Change(s) and reason(s) for this Change Order: See attached information.

Additional Time needed for this Change Order is twenty-eight (28) calendar days. Contract Substantial Completion date is July 29, 2010. Final Completion date is August 14, 2010.

For these changes:  Add to  Deduct from the Contract in accordance with the conditions of the Contract the sum of: Eight hundred seventy-five dollars and 79/100.


CURRENT CONTRACT AMOUNT:	<u>\$95,804.51</u>
ADDITION TO CONTRACT:	<u>\$875.79</u>
DEDUCTION TO CONTRACT:	<u>\$0.00</u>
REVISED CONTRACT AMOUNT:	<u>\$96,680.30</u>

ARCHITECT/ENGINEER CERTIFICATION: In my considered professional opinion, as Project Architect/Engineer, the prices quoted in this Change Order are both fair and reasonable and in the proper ratio to the cost of the original work contract under benefit of competitive bidding.


Signature:   
Architect

Date: 8-3-10

By execution of this Change Order, the Contractor acknowledges that all issues related to compensation and time have been resolved and payment recited herein is full compensation for the work identified in this Change Order.

ACCEPTED: Signature:   
Contractor

Date: 8-3-10

Signature:   
SDCC Project Manager

Date: 8-3-10

APPROVED: Signature: \_\_\_\_\_  
School Board Chairman

Date: \_\_\_\_\_

SCHOOL DISTRICT OF CLAY COUNTY  
CHANGE ORDER #2

SDCC PROJECT NAME: Clay High School Buildings 1, 2, & 3 Electric Panels  
Replacement

SDCC PROJECT NUMBER: C-20-09/10

---

**ADDITIONAL INFORMATION**

Total costs per area including material, labor, taxes, profit and overhead:

1. Acoustical drop ceiling in Room 209A.	\$299.00
2. One (1) 3-pole 30 amp breaker in existing panel DP1 for heater in girls locker room.	\$576.79
<b>TOTAL CHANGE ORDER AMOUNT</b>	<b>\$875.79</b>

Addition of Twenty-Eight (28) days to the contract. Additional days were added because the Contractor could only work on weekends due to summer school.