

SCHOOL DISTRICT OF CLAY COUNTY CHANGE ORDER NO. 1

SDCC PROJECT NAME: Install Additional Chiller at Ridgeview High School

SDCC PROJECT NO: M-26-07/08

The Owner authorized the Contractor to make the following change(s) in the contract dated September 18, 2008.

ORIGINAL CONTRACT AMOUNT: \$ 309,000.00
REVISED CONTRACT AMOUNT BY PREVIOUS CHANGE ORDER(S): \$ N/A


Change(s) and reason(s) for this Change Order: Increase in number of days until substantial completion due to unforeseen delay in shipment of the chiller from the factory.

Additional Time needed for this Change Order is 61 calendar days. Contract Substantial Completion date is April 09, 2009. Final Completion date is April 30, 2009.

For these changes: Add to Deduct from the Contract in accordance with the conditions of the Contract the sum of: Days only - no monetary amount

CURRENT CONTRACT AMOUNT:	<u>\$309,000.00</u>
ADDITION TO CONTRACT:	<u>\$0.00</u>
DEDUCTION TO CONTRACT:	<u>\$0.00</u>
REVISED CONTRACT AMOUNT:	<u>\$309,000.00</u>

ARCHITECT/ENGINEER CERTIFICATION: In my considered professional opinion, as Project Architect/Engineer, the prices quoted in this Change Order are both fair and reasonable and in the proper ratio to the cost of the original work contract under benefit of competitive bidding.

Signature: 
Engineer

Date: 2/11/09

By execution of this Change Order, the Contractor acknowledges that all issues related to compensation and time have been resolved and payment recited herein is full compensation for the work identified in this Change Order.

ACCEPTED: Signature: 
Contractor

Date: 2-11-09

Signature: 
SDCC Project Manager

Date: 2-11-09

APPROVED: Signature: _____
School Board Chairman

Date: _____