

SCHOOL DISTRICT OF CLAY COUNTY
CHANGE ORDER NO. 2

CCSB PROJECT NAME: Charles E. Bennett Elementary Classroom Replacement (Phase I - Building 16)

CCSB PROJECT NO: C-4-05/06 OEFIS: _____

The Owner authorized the Contractor to make the following change(s) in the contract dated May 18, 2006.

ORIGINAL CONTRACT AMOUNT: \$ 3,606,375.00
REVISED CONTRACT AMOUNT BY PREVIOUS CHANGE ORDER(S): \$ 2,629,164.39

Change(s) and reason(s) for this Change Order: See attached information.

Additional Time needed for this Change Order is Zero (0) calendar days. Contract Substantial Completion date is June 18, 2007.


For these changes: Add to Deduct from the Contract in accordance with the conditions of the Contract the sum of: Eleven thousand, forty-two and 79/100 dollars.


CURRENT CONTRACT AMOUNT: \$ 2,629,164.39
ADDITION TO CONTRACT: \$ 11,042.79
DEDUCTIONS TO CONTRACT: \$ _____
REVISED CONTRACT AMOUNT: \$ 2,640,207.18

ARCHITECT/ENGINEER CERTIFICATION: In my considered professional opinion, as Project Architect/Engineer, the prices quoted in this Change Order are both fair and reasonable and in the proper ratio to the cost of the original work contract under benefit of competitive bidding.

Signature: _____ Date: 1-5-07
Architect 

By execution of this Change Order, the Contractor acknowledges that all issues related to compensation and time have been resolved and payment recited herein is full compensation for the work identified in this Change Order.

ACCEPTED: Signature: _____ Date: 1-8-07
Contractor 

Signature: _____ Date: 1-9-07
SDCC Project Mgr. 

APPROVED: Owner: _____ Date: _____
David L. Owens, Superintendent

Change Order #2

Charles E. Bennett Classroom Replacement (Phase 1 – Building #16)

CCSB Project Number – C-4-05/06

Change Order Items:

1.	Add water valves to existing underground water system	\$ 643.04
2.	Modifications and additions to concrete footings due to existing underground conduits discovered during construction	<u>\$ 10,399.75</u>
	TOTAL	\$ 11,042.79

Additional Contract Time: 0 days

Substantial Completion date – June 18, 2007

Final Completion is thirty (30) days after actual date is established for Substantial Completion.

Architect Fees – Items 1 and 2 - \$11,042.79 @ 6.3% = \$695.70