

**CLAY COUNTY DISTRICT SCHOOLS
CHANGE ORDER NO. 2**

CCSB PROJECT NAME: Elementary School Z

CCSB PROJECT NO: C-5-06/07 OEFIS N/A

The Owner authorized the Contractor to make the following change(s) in the contract dated November 20, 2007.

ORIGINAL CONTRACT AMOUNT: \$ 18,250,000.00

REVISED CONTRACT AMOUNT BY PREVIOUS CHANGE ORDER(S): \$ 13,744,001.60

Change(s) and reason(s) for this Change See attached description

Additional Time needed for this Change Order is Zero (0) calendar days. Contract Substantial Completion date is February 1, 2009.

For these changes: Add to Deduct from the Contract in accordance with the conditions of the Contract the sum of: Twenty-One thousand four hundred ninety-eight and 0/100 dollars


CURRENT CONTRACT AMOUNT: \$ 13,744,001.60

ADDITION TO CONTRACT: \$ 21,498.00

DEDUCTIONS TO CONTRACT: \$ 0.00


REVISED CONTRACT AMOUNT: \$ 13,765,499.60

ARCHITECT/ENGINEER CERTIFICATION: In my considered professional opinion, as Project Architect/Engineer, the prices quoted in this Change Order are both fair and reasonable and in the proper ratio to the cost of the original work contract under benefit of competitive bidding.

Signature:  Date: 3/7/2008
Architect

By execution of this Change Order, the Contractor acknowledges that all issues related to compensation and time have been resolved and payment recited herein is full compensation for the work identified in this Change Order.

ACCEPTED: Signature:  Date: 3/7/08
Contractor

Signature:  Date: 3/10/08
SDCC Project Manager

APPROVED: Owner: _____ Date: _____
Superintendent

**CLAY COUNTY DISTRICT SCHOOLS
CHANGE ORDER NO. 2**

CCSB PROJECT NAME: **Elementary School Z**
CCSB PROJECT NO: **C-5-06/07**

OEF NO: N/A

ADDITIONAL INFORMATION

1.	Cost Proposal #1- Structural Testing	\$	21,273.00
2.	Cost Proposal #2- Trees at Deceleration Lane	\$	(1,819.00)
3.	Cost Proposal #9- Soil Borings/ Survey	\$	2,044.00

TOTAL CHANGE ORDER AMOUNT **\$ 21,498.00**

Addition of zero (0) days to the Contract

A time extension is not required for this change in work. Therefore, the contract duration did not change for this change order.