

# SCHOOL DISTRICT OF CLAY COUNTY

## CHANGE ORDER NO. 3

SDCC PROJECT NAME: Re-Roof Buildings 1 & 2 @ Keystone Heights High School

SDCC PROJECT NO: M-4-07/08

The Owner authorized the Contractor to make the following change(s) in the contract dated April 18, 2008.

ORIGINAL CONTRACT AMOUNT: \$ 188,000.00  
REVISED CONTRACT AMOUNT BY PREVIOUS CHANGE ORDER(S): \$ 125,685.46


Change(s) and reason(s) for this Change Order: 8 Rain Days

Additional Time needed for this Change Order is 8 calendar days. Contract Substantial Completion date is August 1, 2008. Final Completion date is August 13, 2008.


For these changes:  Add to  Deduct from the Contract in accordance with the conditions of the Contract sum of: Ten Thousand Two Hundred dollars and zero cents.

CURRENT CONTRACT AMOUNT:	<u>\$125,685.46</u>
ADDITION TO CONTRACT:	<u>\$10,200.00</u>
DEDUCTION TO CONTRACT:	<u>\$0.00</u>
REVISED CONTRACT AMOUNT:	<u>\$135,885.46</u>

ARCHITECT/ENGINEER CERTIFICATION: In my considered professional opinion, as Project Architect/Engineer, the prices quoted in this Change Order are both fair and reasonable and in the proper ratio to the cost of the original work contract under benefit of competitive bidding.

Signature:  AIA Date: 9/9/08  
Architect

By execution of this Change Order, the Contractor acknowledges that all issues related to compensation and time have been resolved and payment recited herein is full compensation for the work identified in this Change Order.

ACCEPTED: Signature:  Pres. Date: September 8, 2008  
Contractor: John W. Barber, III.

Signature:  Date: 9/9/08  
SDCC Project Manager

APPROVED: Signature: \_\_\_\_\_ Date: \_\_\_\_\_  
School Board Chairman