

AIA® Document G701® – 2017

Change Order

PROJECT: *(Name and address)*
Lakeside Elementary
Kitchen Renovation (C-37-22/23)

CONTRACT INFORMATION:
Contract For: General Construction
Date: September 12, 2024

CHANGE ORDER INFORMATION:
Change Order Number: 7
Date: October 2, 2025

OWNER: *(Name and address)*
Clay County School Board

ARCHITECT: *(Name and address)*
Brian Boatright Architect, Inc.

CONTRACTOR: *(Name and address)*
Gary S. Bailey, Inc.

900 Walnut Street
Green Cove Springs, FL 32043

914 Plainfield Avenue
Orange Park, FL 32073

5201 County Road 218
Middleburg, FL 32068

THE CONTRACT IS CHANGED AS FOLLOWS:

(Insert a detailed description of the change and, if applicable, attach or reference specific exhibits. Also include agreed upon adjustments attributable to executed Construction Change Directives.)

See attached backup.


The original Contract Sum was	\$ 3,898,000.00
The net change by previously authorized Change Orders	\$ -857,824.62
The Contract Sum prior to this Change Order was	\$ 3,040,175.38
The Contract Sum will be by this Change Order in the amount of	\$ 4,927.00
The new Contract Sum including this Change Order will be	\$ 3,045,102.38


The Contract Time will be increased by eighty-seven (87) days.

The new date of Final Completion will be November 30, 2025

NOTE: This Change Order does not include adjustments to the Contract Sum or Guaranteed Maximum Price, or the Contract Time, that have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.


ARCHITECT *(Signature)*
Brian O. Boatright, President
(Printed name, title, and license number if required)
9-11-25
Date


CONTRACTOR *(Signature)*
GARY BAILEY- PRESIDENT
(Printed name and title)
9-12-25
Date

OWNER *(Signature)*

(Printed name and title)

Date

LSE Kitchen Renovation

CHANGE ORDER 7

Change Order Proposal (COP) 21		
<i>Supply and install new building signage on all permanent bldgs (PRQ 5)</i>	<i>\$ 4,927.00</i>	<i>5 days</i>
Change Order Proposal (COP) 22		
<i>Time extension due to increased lead times</i>	<i>\$ 0.00</i>	<i>82 days</i>
<hr/>		
TOTAL CHANGE ORDER COST	\$ 4,927.00	87 days