

AIA Document G701® – 2017

Change Order

PROJECT: <i>(Name and address)</i> Stadium Orange Park High School 2300 Kingsley Avenue Orange Park, FL 32073	CONTRACT INFORMATION: Contract For: Stadium Orange Park High School Project Date: 5/27/2022	CHANGE ORDER INFORMATION: Change Order Number: 7 Date: 09/07/2023
OWNER: <i>(Name and address)</i> School Board of Clay County 900 Walnut Street Green Cove Springs, FL 32043	ARCHITECT: <i>(Name and address)</i> kasper architects + associates 10175 Fortune Parkway #701 Jacksonville, FL 32256	CONTRACTOR: <i>(Name and address)</i> Thomas May Construction Company 310 College Drive Orange Park, FL 32065

THE CONTRACT IS CHANGED AS FOLLOWS:

(Insert a detailed description of the change and, if applicable, attach or reference specific exhibits. Also include agreed upon adjustments attributable to executed Construction Change Directives.)

COP #11: CHANGES AS PER RFI #18

Total: \$5,426.12

Additional Days: 2

COP #12: CHANGES PER CIVIL DRAWING DATED 7/7/23 FOR NEW RETAINING WALL AND OTHER MISC. ITEMS.

Total: \$23,105.04

Additional Days: 35



The original Contract Sum was	\$ 2,438,722.00
The net change by previously authorized Change Orders	\$ 598,762.14
The Contract Sum prior to this Change Order was	\$ 3,037,484.14
The Contract Sum will be increased by this Change Order in the amount of	\$ 28,531.16
The new Contract Sum including this Change Order will be	\$ 3,066,015.30

The Contract Time will be increased by Thirty-Seven (37) days.

The new date of Substantial Completion will be 08/18/2023

NOTE: This Change Order does not include adjustments to the Contract Sum or Guaranteed Maximum Price, or the Contract Time, that have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

kasper architects + associates ARCHITECT <i>(Firm name)</i>	Thomas May Construction Company CONTRACTOR <i>(Firm name)</i>	School Board of Clay County OWNER <i>(Firm name)</i>
 SIGNATURE	 SIGNATURE	 SIGNATURE
Chris Densmore PRINTED NAME AND TITLE	Keith R. Ward, President PRINTED NAME AND TITLE	 PRINTED NAME AND TITLE
8/17/2023 DATE	8/17/23 DATE	 DATE

**SCHOOL BOARD OF CLAY COUNTY
CHANGE ORDER # 07**

SBCC PROJECT NAME: Orange Park High School Stadium Repair/Replacement

SBCC PROJECT NUMBER: C-6-21/22

ADDITIONAL INFORMATION

- Materials and labor for additional civil site work for improved stormwater controls due to changed site conditions to include gutter and downspout system	\$5,426.12
- Materials and labor for additional site work to include two retaining walls to support ADA ramp and stairs, additional electrical as requested by the school, and a paint color change.	\$23,105.04
TOTAL CHANGE ORDER AMOUNT:	\$28,531.16

37 additional calendar days to achieve substantial completion will be required for this change order. Substantial Completion date will be August 18, 2023. Final Completion date will be September 17, 2023.