

SCHOOL DISTRICT OF CLAY COUNTY
CHANGE ORDER NO. 1

SDCC PROJECT NAME: District Office Plumbing and HVAC Replacement
Superintendents Office Building 3

SDCC PROJECT NO: C-19 & 20-10/11

The Owner authorized the Contractor to make the following change(s) in the contract dated January 20, 2011.

ORIGINAL CONTRACT AMOUNT: \$ 122,850.00
REVISED CONTRACT AMOUNT BY PREVIOUS CHANGE ORDER(S): \$ 122,850.00


Change(s) and reason(s) for this Change Order: See attached information.

Additional Time needed for this Change Order is Twenty (20) calendar days. Contract Substantial Completion date is May 22, 2011. Final Completion date is June 6, 2011.

For these changes: Add to Deduct from the Contract in accordance with the conditions of the Contract the sum of: Ter thousand, three hundred thirty-seven dollars and 00/100

CURRENT CONTRACT AMOUNT:	<u>\$122,850.00</u>
ADDITION TO CONTRACT:	<u>\$10,337.00</u>
DEDUCTION TO CONTRACT:	<u>\$0.00</u>
REVISED CONTRACT AMOUNT:	<u>\$133,187.00</u>

ARCHITECT/ENGINEER CERTIFICATION: In my considered professional opinion, as Project Architect/Engineer, the prices quoted in this Change Order are both fair and reasonable and in the proper ratio to the cost of the original work contract under benefit of competitive bidding.

Signature: 
Architect/Engineer

Date: Apr 11, 2011

By execution of this Change Order, the Contractor acknowledges that all issues related to compensation and time have been resolved and payment recited herein is full compensation for the work identified in this Change Order.

ACCEPTED: Signature: 
Contractor

Date: 4/12/11

Signature: 
SDCC Project Manager

Date: 4/12/11

APPROVED: Signature: _____
School Board Chairman

Date: _____

SCHOOL DISTRICT OF CLAY COUNTY
CHANGE ORDER #1

SDCC PROJECT NAME: District Office Plumbing and HVAC Replacement
Superintendents Office Building 3

SDCC PROJECT NUMBER: C-19 & 20-10/11

ADDITIONAL INFORMATION

Total costs per area including material, labor, taxes, profit and overhead:

- | | |
|---|--------------|
| 1. Change Order #1 is for structural modifications
for first floor restroom. | \$10,337.00. |
|---|--------------|

TOTAL CHANGE ORDER AMOUNT	\$10,337.00
----------------------------------	--------------------

Addition of Twenty (20) days to the Contract.