

# CLAY COUNTY DISTRICT SCHOOLS CHANGE ORDER NO. 5

CCSB PROJECT NAME: Permanent Classroom Construction (PH II), Fleming Island Elementary

CCSB PROJECT NO: C-2-00/01 OEFIS 310011801

The Owner authorized the Contractor to make the following change(s) in the contract dated October 20, 2005.

ORIGINAL CONTRACT AMOUNT: \$ 1,696,000.00

REVISED CONTRACT AMOUNT BY PREVIOUS CHANGE ORDER(S): \$ 1,377,300.13

Change(s) and reason(s) for this Change See attached description

Additional Time needed for this Change Order is seventeen (17) calendar days. Contract Substantial Completion date is July 20, 2006.

For these changes:  Add to  Deduct from the Contract in accordance with the conditions of the Contract the sum of: Five hundred sixty-five and 10/100 dollars


CURRENT CONTRACT AMOUNT: \$ 1,377,300.13

ADDITION TO CONTRACT: \$ 565.10


DEDUCTIONS TO CONTRACT: \$ 0.00


REVISED CONTRACT AMOUNT: \$ 1,377,865.23

ARCHITECT/ENGINEER CERTIFICATION: In my considered professional opinion, as Project Architect/Engineer, the prices quoted in this Change Order are both fair and reasonable and in the proper ratio to the cost of the original work contract under benefit of competitive bidding.

Signature:  Date: 8-3-06  
Architect

By execution of this Change Order, the Contractor acknowledges that all issues related to compensation and time have been resolved and payment recited herein is full compensation for the work identified in this Change Order.

ACCEPTED: Signature:  Date: 8/3/06  
Contractor

Signature:  Date: 8/4/06  
SDCC Project Manager

APPROVED: Owner: \_\_\_\_\_ Date: \_\_\_\_\_  
Superintendent

**Change Order No. 5**  
**Fleming Island Elementary Classroom B-5**  
CCSB Project No. C-2-00/01

**FOR ADDITIONAL INFORMATION:**

---

1.	Additional sewer line to tie-in Staff Toilet to sanitary system	\$ <u>565.10</u>
	<b>TOTAL CHANGE ORDER AMOUNT</b>	<b>\$ 565.10</b>

**Addition of seventeen (17) days to the Contract**

Due to circumstances outside of the Contractor's control, the project was delayed by various changes and coordination issues related to existing utilities and school function:

1. Locating systems conduits not where indicated on the as-built plans.
2. Locating emergency power conduits.
3. Conflict with emergency lighting relay.
4. Shut down for noise control during FCAT testing.