

# SCHOOL DISTRICT OF CLAY COUNTY

## CHANGE ORDER NO. 2

SDCC PROJECT NAME: S. Bryan Jennings Elementary Buildings 4-9 Re-Roof

SDCC PROJECT NO: C-4-09/10

The Owner authorized the Contractor to make the following change(s) in the contract dated March 18, 2010.

ORIGINAL CONTRACT AMOUNT: \$ 187,500.00

REVISED CONTRACT AMOUNT BY PREVIOUS CHANGE ORDER(S): \$ 120,379.38

Change(s) and reason(s) for this Change Order: Delays due to rain

Additional Time needed for this Change Order is Fifteen (15) calendar days. Contract Substantial Completion date is August 13, 2010. Final Completion date is August 28, 2010.


For these changes:  Add to  Deduct from the Contract in accordance with the conditions of the Contract the sum of: Zero (\$0.00).


CURRENT CONTRACT AMOUNT:	\$120,379.38
ADDITION TO CONTRACT:	\$0.00
DEDUCTION TO CONTRACT:	\$0.00
REVISED CONTRACT AMOUNT:	\$120,379.38

ARCHITECT/ENGINEER CERTIFICATION: In my considered professional opinion, as Project Architect/Engineer, the prices quoted in this Change Order are both fair and reasonable and in the proper ratio to the cost of the original work contract under benefit of competitive bidding.

Signature:  Date: 8-10-10  
Architect/Engineer

By execution of this Change Order, the Contractor acknowledges that all issues related to compensation and time have been resolved and payment recited herein is full compensation for the work identified in this Change Order.

ACCEPTED: Signature:  Date: 8-10-10  
Contractor

Signature:  Date: 10 Aug 10  
SDCC Project Manager

APPROVED: Signature: \_\_\_\_\_ Date: \_\_\_\_\_  
School Board Chairman

**S. Bryan Jennings Elementary Buildings 4-9 Re-Roof  
Change Order 2**

**Rain Days Requested: 27 days**

June 2010: 2, 4, 5, 6, 7, 11, 14, 15, 16, 17, 20, 21, 22, 26, 27, 28, 30  
July 2010: 1, 2, 4, 12, 14, 15, 28, 29, 30, 31

**Rain Days Affecting Work per Daily Report:**

June 2010: 21, 22, 26, 27, 28, 30  
July 2010: 1, 2, 12, 13, 14, 15, 28, 29, 30

**Rain Days Granted: 15 days**