

SCHOOL DISTRICT OF CLAY COUNTY
CHANGE ORDER NO. 3

SDCC PROJECT NAME: Clay High School Building 1 Duct Board Replacement

SDCC PROJECT NO: C-19-09/10

The Owner authorized the Contractor to make the following change(s) in the contract dated March 18, 2010.

ORIGINAL CONTRACT AMOUNT: \$ 184,567.00
REVISED CONTRACT AMOUNT BY PREVIOUS CHANGE ORDER(S): \$ 288,074.00


Change(s) and reason(s) for this Change Order: See attached information.

Additional Time needed for this Change Order is Sixty (60) calendar days. Contract Substantial Completion date is September 29, 2010. Final Completion date is October 14, 2010.


For these changes: Add to Deduct from the Contract in accordance with the conditions of the Contract the sum of: Fifty-three thousand, ten dollars and 00/100.


CURRENT CONTRACT AMOUNT:	<u>\$288,074.00</u>
ADDITION TO CONTRACT:	<u>\$53,010.00</u>
DEDUCTION TO CONTRACT:	<u>\$0.00</u>
REVISED CONTRACT AMOUNT:	<u>\$341,084.00</u>

ARCHITECT/ENGINEER CERTIFICATION: In my considered professional opinion, as Project Architect/Engineer, the prices quoted in this Change Order are both fair and reasonable and in the proper ratio to the cost of the original work contract under benefit of competitive bidding.

Signature:  Date: July 29, 2010
Architect

By execution of this Change Order, the Contractor acknowledges that all issues related to compensation and time have been resolved and payment recited herein is full compensation for the work identified in this Change Order.

ACCEPTED: Signature:  Date: 7/29/10
Contractor

Signature:  Date: 7-29-10
SDCC Project Manager

APPROVED: Signature: _____ Date: _____
School Board Chairman

SCHOOL DISTRICT OF CLAY COUNTY
CHANGE ORDER #3

SDCC PROJECT NAME: Clay High School Building 1 Duct Board Replacement

SDCC PROJECT NUMBER: C-19-09/10

ADDITIONAL INFORMATION

Total costs per area including material, labor, taxes, profit and overhead:

- | | |
|---|-------------|
| 1. Change Order #3 is for new twenty ton roof top HVAC unit with all items necessary for a complete installation and add 4-way switching on gymnasium lighting. | \$53,010.00 |
|---|-------------|

TOTAL CHANGE ORDER AMOUNT	\$53,010.00
----------------------------------	--------------------

Addition of Sixty (60) days to the Contract. The new HVAC unit requires six (6) weeks to manufacture, 1 additional week for shipping and 11 days for installation.