

SCHOOL DISTRICT OF CLAY COUNTY
CHANGE ORDER NO. 12

SDCC PROJECT NAME: OakLeaf High School

SDCC PROJECT NO: C-1-06/07

The Owner authorized the Contractor to make the following change(s) in the contract dated March 15, 2007.

ORIGINAL CONTRACT AMOUNT: \$50,155,570.00
REVISED CONTRACT AMOUNT BY PREVIOUS CHANGE ORDER(S): \$36,266,911.98

Change(s) and reason(s) for this Change Order: See attached information.

Additional Time needed for this Change Order is Zero (0) calendar days. Contract Substantial Completion date is June 1, 2010. Final Completion date is June 29, 2010.

For these changes: Add to Deduct from the Contract in accordance with the conditions of the Contract the sum of: Two hundred thirty-four thousand, three hundred ninety-three dollars and 00/100.

CURRENT CONTRACT AMOUNT:	<u>\$36,266,911.98</u>
ADDITION TO CONTRACT:	<u>\$234,393.00</u>
DEDUCTION TO CONTRACT:	<u>\$0.00</u>
REVISED CONTRACT AMOUNT:	<u>\$36,501,304.98</u>

ARCHITECT/ENGINEER CERTIFICATION: In my considered professional opinion, as Project Architect/Engineer, the prices quoted in this Change Order are both fair and reasonable and in the proper ratio to the cost of the original work contract under benefit of competitive bidding.

Signature: [Signature] Date: 2/9/10
Architect/Engineer

By execution of this Change Order, the Contractor acknowledges that all issues related to compensation and time have been resolved and payment recited herein is full compensation for the work identified in this Change Order.

ACCEPTED: Signature: [Signature] Date: 2/9/10
Contractor

Signature: [Signature] Date: 2-9-10
SDCC Project Manager

APPROVED: Signature: _____ Date: _____
School Board Chairman

SCHOOL DISTRICT OF CLAY COUNTY
CHANGE ORDER #12

SDCC PROJECT NAME: OakLeaf High School

SDCC PROJECT NUMBER: C-1-06/07

ADDITIONAL INFORMATION

Total costs per area including material, labor, taxes, profit and overhead:

1.	Change Order #12 is for code compliance and District requests. See the attached pricing bulletin.	\$234,393.00
	TOTAL CHANGE ORDER AMOUNT:	\$234,393.00

Addition of zero (0) days to the Contract.

A time extension is not required for this change in work.

Oakleaf High School
 4035 Plantation Oaks Blvd.
 Orange Park, FL 32065
 Pricing Bulletin Log

ORIGINAL CONTRACT AMOUNT
 ORDER CALLS FOR ORDERS TO DATE
 CURRENT CONTRACT AMOUNT

50,455,570.00 PRICING BULLETINS APPROVED TO DATE
 (13,752,014.71) PENDING PRICING BULLETINS
 36,403,555.29 TOTAL PRICING BULLETINS

\$ \$ \$

1,192,227.90
 234,353.00
 1,426,620.90

P.B.#	DATE	DESCRIPTION	CURRENT STATUS	SOURCE	BY MMP	AMOUNT	REQUESTED TIME	APPROVED	C.O.#	AMOUNT	ADDITIONAL TIME
65	12/02/09	Add an exterior can wash East of Building #5 per ASI #25.	APPROVED	Clay County	12/21/2009	\$ 3,992.00	0	12/17/2009	10	\$ 3,992.00	0
69	12/02/09	Install concrete slab for pole vault event per RFI #220.	APPROVED	CCSO/ Harvard Jolly	12/21/2009	\$ 2,843.00	0	12/17/2009	10	\$ 2,843.00	0
71	12/02/09	Construct a concrete ramp to the Oakleaf Middle School Baseball Field.	APPROVED	Clay County	12/31/2009	\$ 18,651.00	0	12/17/2009	10	\$ 18,651.00	0
72	12/02/09	Install concrete ceiling at Building #75 Ladies Restroom.	APPROVED	Clay County	12/31/2009	\$ 3,205.00	0	12/17/2009	10	\$ 3,205.00	0
73	02/08/10	Additional concrete curb at running track	PENDING	Clay County	2/8/2010	\$ 12,705.00	0				
74	02/08/10	Damp proofing at Building #5 covered play area per RFI #224	PENDING	Harvard Jolly	2/8/2010	\$ 3,335.00	0				
75	02/08/10	Baseball Infield Irrigation and sod per RFI #212	PENDING	Harvard Jolly	2/8/2010	\$ 3,712.00	0				
76	02/08/10	One way mirrors rooms 140A & 151 per shop drawing review	PENDING	Clay County	2/8/2010	\$ 1,523.00	0				
77	02/08/10	Stackable washer & dryer upgrade per owner request & RFI #240	PENDING	Clay County	2/8/2010	\$ 7,455.00	0				
78	02/08/10	Fire caulking of penetrations in 1-hour fire-rated ceiling assembly	PENDING	Clay County	2/8/2010	\$ 1125,000.00	0				
80	02/08/10	Stackable washers exhaust ductwork per ASI #22	PENDING	Clay County	2/8/2010	\$ 9,664.00	0				
81	02/08/10	Upgrade sills at concession stands and ticket booth to be precast concrete sills	PENDING	Harvard Jolly	2/8/2010	\$ 10,100.00	0				
82	02/08/10	Fencing additions, deletions & revisions	PENDING	CCSO/ Harvard Jolly	2/8/2010	\$ 36,720.00	1				
83	02/08/10	Impact board on walls at atrium stairs	PENDING	Clay County	2/8/2010	\$ 4,133.00	0				
84	02/08/10	Added fire dampers per RFI #178	PENDING	Harvard Jolly	2/8/2010	\$ 6,275.00	0				
85	02/08/10	Additional sod at slopes to prevent erosion	PENDING	Clay County	2/8/2010	\$ 23,323.00	0				
86	02/08/10	Framing and install fire doors in room 728	PENDING	Clay County	2/8/2010	\$ 7,457.00	0				
88	02/08/10	Stairwell and install fire doors in room 728	PENDING	Clay County	2/8/2010	\$ 7,457.00	0				
89	02/08/10	Receptacle & Data outlets room 531A per ASI #39	PENDING	CCSO/ Harvard Jolly	2/8/2010	\$ 17,980.00	0				
90	02/08/10	Upgrade ceiling tile & grid in Building #4 locker rooms per ASI #48	PENDING	Clay County	2/8/2010	\$ 1,015.00	0				
91	02/08/10	Added A.T.F. Pull-box	PENDING	Harvard Jolly	2/8/2010	\$ 1,344.00	0				
92	02/08/10	Added valve panels & piping in Building #5 per ASI #45	PENDING	AT&T/CCSO	2/8/2010	\$ 3,515.00	0				
93	02/08/10	Fire wares on dishwasher exhaust duct per RFI #242	PENDING	Harvard Jolly	2/8/2010	\$ 13,129.00	0				
94	02/08/10	Changes per ASI #49	PENDING	Harvard Jolly	2/8/2010	\$ 2,954.00	0				
95	02/08/10	Casework additions, deletions & revisions	PENDING	CCSO/ Harvard Jolly	2/8/2010	\$ 37,651.00	0				
96	02/08/10	Upgrade to high-impact gravel in driveway per Owner Request	PENDING	CCSO/ Harvard Jolly	2/8/2010	\$ 3,954.00	0				
97	02/08/10	Upgrade to high-impact gravel in driveway per Owner Request	PENDING	Clay County	2/8/2010	\$ 3,954.00	0				
98	02/08/10	Upgrade to high-impact gravel in driveway per Owner Request	PENDING	Harvard Jolly	2/8/2010	\$ 2,655.00	0				
99	02/08/10	Address sills at column bases in 5C, 7A & 7B	PENDING	Harvard Jolly	2/8/2010	\$ 3,711.00	0				
99	02/08/10	Technology classroom revisions and modifications as per ASI #50	PENDING	Clay County	2/8/2010	\$ 113,378.00	5				

2/8/2010